

Communication Plan – Ward 3 Mental Health Unit Reduced Ligature Refurbishment

RIBA Stage: 3 – Spatial Coordination

Project Reference: Variation 516 & 518 (Forth Valley Royal Hospital)

Prepared by: Project Management Team

Date: 14 April 2026 **Version:** 2.0 (Updated based on J. O’Kanes feedback)

1. Objectives

- Ensure detailed spatial coordination of all elements (doors, windows, wardrobes, ensuite refurbishments) is fully integrated and approved before construction.
- Complete mandatory **Stage 3 HAI-SCRIBE** (pre-construction workshop with contractor, ward, IPC, H&S, and Fire Safety Advisor) to confirm infection control measures.
- Finalise the Construction Phase Plan (CPP), RAMS, and site readiness documentation.
- Maintain zero unplanned disruption to live ward operations and full CDM 2015 compliance.
- Facilitate smooth transition into Stage 4 (Technical Design) and mobilisation.

2. Key Stakeholders & Communication Needs

Stakeholder Group	Key Representatives	Primary Interests	Communication Frequency	Preferred Channels
NHS Forth Valley (Client)	Estates Manager, Director of Facilities, IPC Lead, Clinical Ward Team, CCB Members	HAI-SCRIBE Stage 3 sign-off, spatial coordination approval, clinical safety	Weekly updates + CCB gateways	Formal reports, CCB meetings, email summaries, Stage 3 HAI-SCRIBE workshop
Serco (Hard FM Contractor & Appointing Party)	Project Manager (Kevin Fotheringham), Lauren Hyslop, Technical Team	Detailed programme, RAMS, CPP, operational impact	Weekly progress + ad-hoc	MS Teams calls, weekly meetings, shared drive, site log

Stakeholder Group	Key Representatives	Primary Interests	Communication Frequency	Preferred Channels
Currie and Brown (Principal Designer)	Lead Designer	Spatial coordination drawings, clash resolution, updated PCI	Weekly design coordination	Design review meetings, shared drawing register, email
Serco (Principal Contractor)	Serco (Alan Grant) . Site Manager, CDM Lead, Site Team	Construction Phase Plan finalisation, RAMS, pre-start meeting, site setup	Weekly site coordination	Site meetings, RAMS workshops, WhatsApp group for urgent issues
Specialist Suppliers	Kingsway Group, Polar NE	Final product approvals, shop drawings, delivery schedules	Milestone-based (pre-mobilisation)	Technical calls, revised drawings, email
Ward 3 Clinical Team	Nursing Staff, Ward Manager	Access scheduling, patient relocation plans, minimal disruption	Weekly briefing	Ward huddles, email alerts, notice boards
NHS Scotland Assure / HFS	Oversight Team	Compliance with SHFN 30 Stage 3, overall assurance	Gateway submissions only	Formal reports via CCB

3. Communication Schedule & Methods

Activity / Deliverable	Frequency	Owner	Method	Escalation Trigger
Stage 3 HAI-SCRIBE Workshop	One-off (target: early)	IPC Lead + Serco PM	Multidisciplinary meeting (in-person preferred) with contractor, ward	Any unresolved IPC risk or access issue

Activity / Deliverable	Frequency	Owner	Method	Escalation Trigger
	March 2026, pre-start)		reps, neighbours, H&S, Fire	
Weekly Project Progress Meeting	Every week	Serco PM (Kevin)	MS Teams (agenda + minutes + RAG report)	Programme slippage >3 days
Weekly Site Coordination & RAMS Review	Weekly	MPMH Site Manager	On-site or Teams + action log	Any new construction hazard, and any additional hazard to patients / staff from work activity
Pre-Start Meeting	One-off (before mobilisation)	MPMH + Serco PM	Formal meeting with all duty holders	Any outstanding RAMS or CPP approval
Spatial Coordination Drawings Review	Bi-weekly	Currie and Brown	Shared drive + virtual review session	Any clash or integration issue
Construction Phase Plan (CPP) Approval	One-off	Serco – Alan Grant (Principal Contractor)	Formal submission + sign-off meeting	Delay in CPP approval
Ward Staff Briefings & Access Schedule	daily	Ward Manager, staff nurse + Serco	Ward huddle	Daily activities progress
Ad-hoc Technical / Supplier Queries	As needed	Relevant party	Email or WhatsApp group	Within 24 hours response

Activity / Deliverable	Frequency	Owner	Method	Escalation Trigger
Stage 3 Gateway Report to CCB	One-off (end of Stage 3)	Serco PM	Formal CCB paper + presentation	Any residual risk or non-compliance

4. Key Messages & Templates

- **Core Project Message:** “Coordinating detailed spatial design and finalising Stage 3 HAI-SCRIBE to enable safe, compliant construction with zero unplanned clinical disruption.”
- **Standard Templates:**
 - Weekly RAG progress report (programme, risks, HAI-SCRIBE actions, spatial coordination status).
 - Stage 3 HAI-SCRIBE workshop agenda/minutes (using SHFN 30 Part C template).
 - CPP & RAMS review tracker.
 - Escalation form (for risks impacting safety, programme, or infection control).

5. Escalation Process

1. **Day-to-day issues** → Serco PM (Kevin Fotheringham) → 24-hour resolution.
2. **Medium impact** (e.g., spatial clash or RAMS gap) → Escalate to Currie and Brown + MPMH.
3. **High impact** (e.g., Stage 3 HAI-SCRIBE block or access denial) → Immediate CCB notification + NHS Forth Valley Director of Facilities.
4. **Critical** (patient safety, regulatory breach, or infection control failure) → Instant notification to IPC Lead and Estates Director; invoke dispute resolution per Project Agreement.

6. Monitoring & Review

- **Review Frequency:** The Communication Plan will be reviewed at the Pre-Start Meeting and at the end of Stage 3 gateway.
- **Success Measures:**
 - 100% attendance at Stage 3 HAI-SCRIBE and Pre-Start meetings.
 - All spatial coordination clashes resolved before gateway.

- CPP and RAMS approved on time.
- Zero unreported high-risk issues.
- Positive feedback from ward team on communication clarity and access planning.

This updated plan shifts the focus from concept development to detailed coordination and construction readiness, while retaining the same governance structure. It ensures seamless integration with CDM 2015 duties and mandatory Stage 3 HAI-SCRIBE requirements.

Approval Prepared by: Kevin Fotheringham (Serco PM) – Date: 14th April, 2025